


# Town of Montague Municipal Airport Commission



## **Meeting Minutes**

April 27, 2007

The special meeting was called to order at 5:03 PM

Commissioners present: Brian Carroll, Peter Golrick, Mark Fairbrother,  
Frank (Mike) Sokolosky, Gary Collins

Others present: Mike Sweeney (Manager)

## **MANAGERS REPORT**

Due to increasing costs, Phase I of the Runway project increased from \$4.8 million to \$6 million after bid opening. Because there is no change to the Town, we've been told that there is no need to change the voted article because we will not be borrowing (or spending) more than authorized by Town Meeting. However, we've told the community that Phase II will be \$2,750,000 and we can expect an increase in that number as well. That number might already be as high as \$3 and could go as high as \$4 million. **Motion** by Mark to change the warrant article for Phase II of the Runway Project to \$3,750,000, seconded by Gary There was discussion of predicting the future and if we needed to go as high as \$4 million. After discussion, the motion passed unanimously.

5:36 **Motion** by Frank to adjourn, second by Gary, passed unanimously.

Respectfully submitted: Peter Golrick

Voted \_\_\_\_ (Aye) \_\_\_\_ (Nay) \_\_\_\_ (Abstain) at an Airport Commission Meeting on: \_\_\_\_/\_\_\_\_/\_\_\_\_

\_\_\_\_\_  
(Airport Chair Signature)