


Cut and Cap Locations—Photographic Log

Client: Town of Montague	Job Number: 225003.015.01.01
Site: Strathmore Mill Footbridge, Montague, MA	


Photograph No.: 1	Date: 3/5/2025	Direction Taken: N/A
Description: Mill side, south side of Footbridge. Cut and cap the two lines in the foreground right under the roof line. Insulation is non-asbestos.		
		


Photograph No.: 2	Date: 5/15/2025	Direction Taken: N/A
Description: Mill side, south side of Footbridge. Depicts the same two lines to be cut and capped in Photo No. 1.		
		

Cut and Cap Locations—Photographic Log

Client: Town of Montague **Job Number:** 225003.015.01.01


Site: Strathmore Mill Footbridge, Montague, MA

Photograph No.: 3	Date: 5/15/2025	Direction Taken: N/A
Description: Mill side, north side of Footbridge. Cut and cap uninsulated line at or near roof line. Note photo depicts wood box with 8-inch steel pipe within. Remove remnant wood (after abatement of roofing tar from wood) to access pipe and cut close to flush at wall where it enters the building.		
		

Photograph No.: 4	Date: 3/4/2025	Direction Taken: N/A
Description: Mill side, north side of Footbridge. Photo depicts the same two lines shown in Photo No. 3, one of which is contained within a wooden box requiring partial demolition to access the interior pipe (within red oval).		
		

Cut and Cap Locations—Photographic Log

Client: Town of Montague	Job Number: 225003.015.01.01
Site: Strathmore Mill Footbridge, Montague, MA	

Photograph No.: 5	Date: 5/15/2025	Direction Taken: N/A
Description: Street side, south side of Footbridge. Cut and cap two lines below grade.		
		

Photograph No.: 6	Date: 11/26/2024	Direction Taken: N/A
Description: Street side, north side of Footbridge. Cut and cap two lines below grade.		
